COMPLETION REPORT

1	Name of the work	Sinking of Borewell and providing pump and motors and laying of pipeline at T. Dasarahalli Ward No. 15 3 numbers
2	Sanctioned Estimate No. & Date	EE/DD/TS 37/15-16 4.1.2016
3	Head of Account which is chargeable	P.code 1771
4	Instrument Order NO. & Date	EE/DD 0003 Dated 1.4.2016
5	Name Of Contractor	Sri. K. Madhavareddy, # 900, Bagalagunte, Muneshwara Block, Bangalore.
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	—
7	Measurement recorded in	MB 4141 P - 55 to 68
8	Check Measurement of the Asst	MB 4141 P - 55 to 68
9	Name of the office/official in charge of the work	AEE (DSD)
10	a) Asst. Eng/junior Eng	H.H. parameshwarappa
	b) Asst. Exe Engineer	Rangaswamy

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
20.00 lakh	1678539.00	—	121461=00 (32478.00)

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore